

Lake Tahoe Basin Special Framework Study Monthly Executive Summary Report # 4

March 2002

Accomplishments Since The Last Period:

- Local Stakeholder meeting with Senate appropriation subcommittee staff in Washington DC (Mar 5th) led to further Corps meeting with Carl Hasty (Mar 15th) to continue discussion regarding scope of work on proposed **expanded project report***. The PM has provided alternative scoping proposal material to Carl to possibly help local stakeholders formulate a consensus on scope. See **Issues**.
- Groundwater and wastewater line portion of Framework Study are on or ahead of schedule and budget.
- Urban Stormwater Management portion of the Framework Study suffered probable delay due to slow start including postponed initial meeting. See **Issues**.
- The scope of work for the stream erosion is slightly delayed until Corps R&D
 Laboratory staff can discuss the issue further with Lahontan RWQCB (delay is not
 Lahontan). PM is developing alternative resources to perform this work if use of Corps
 R&D Laboratory will unacceptably delay progress. Resolution is expected NLT next
 report.
- Discussion with Kevin Hill were initiated to specify cost and process for SAG review of technical products.
- Efforts to find an avenue to facilitate cost sharing/transfer between the Corps and non-Federal stakeholders within existing channel was unsuccessful. The Corps has opened a dialogue with Corps HQ to pursue a unique MOU to allow this function. Initial contact was neutral to positive.
- * Note: The term **expanded project report** will be used until further notice to designate that portion of the project that could be used to further define either Federal participation in the EIP or further Federal authorizations. The **expanded project report** is the fifth project element.

Expected Accomplishments this Month:

- Manage the expectations of expanded project report.
- Resolve scope of work for proposed expanded project report.
- Revise the schedule to define PMP for the Urban Stormwater study. Determine impacts of delay, if any, and mitigate if possible.

- Resolve the scope of work for stream erosion portion of project including who will execute the effort.
- Define cost and process for SAG review of technical products.
- Determine level of Administration support for unique MOU to allow cost sharing/transfer between the Corps and non-Federal stakeholders.

Last Month's Expected Completion

- **Not Complete** Local stakeholders and Congressional interests should agree on conceptual scope of proposed expanded project report.
- Mostly Complete –Determine which local signatories for PMP.
- **Started, but a long way to go.** -Begin outreach actions for the potential **expanded project report** stakeholder group.
- Still re-focusing -Re-focus stream erosion project element.
- Complete ready for review PMP elements one –three of PMP.
- Not Complete -Final Draft PMP for refocused stream erosion project element.
- Not Complete -Draft PMP for expanded project report.

View of the Stakeholders:

Some local sponsors have expressed concern regarding the role of the Corps in the Tahoe Basin vis-à-vis the scope of the **expanded project report** and the context of any environmental document (NEPA) that would be associated with that **expanded project report**.

Issues & Recommendations:

- Agreement between local stakeholders and Corps on scope for **expanded project report** is critical. Resolution NLT early-mid April is desired by Corps to allow time to perform effort (granted the effort as yet undefined) and process report to Congress in the timeframe Congress specified. This includes major action by both Corps and local stakeholders.
- Initial meeting to define project management plan (PMP) for the Urban Stormwater Management portion of the Framework Study set for March 28th has been postponed. The delay in scheduling this initial meeting will likely impact the completion date for this segment of work. The PMP defines the detail scope, schedule, and budget for the stormwater study. Impacts associated with this delay can range from "no impact" to compromising the ability to secure FY03 funding to perform the actual stormwater study.

Expenditures: While expenditures for Fy 02 are well ahead of schedule due to fast award of defined project elements (groundwater, storm, sewer), delays in finalizing scope of two remaining project elements may threaten completion dates and availability of funding going forward.

Schedule Milestones:

Milestone	Scheduled Completion	Actual Completion
Expanded Project Report Scope/PMP Complete Draft Report Review Final Report Complete	May 2002 Aug 2003 Nov 2003	, ,
Groundwater Initial stakeholder meeting to discuss scope Final Technical Project Management Plan Interim Study Update Attend public and stakeholder meeting to discuss study Data Collection In Progress Review (SAG et. al.) Reduction Alternatives Formulation Draft Groundwater Study Report Comment Resolution Conference Final Groundwater Study Report	23 Jan 02 1 Feb 02 Apr 02 14 May 02 31 Oct 02 31 May 02 31 Dec 02 17 Jan 02 17 Feb 03 1 Mar 03	23 Jan 02 10 Feb 02
Wastewater Line Risk Evaluation Tabular Summaries of Available Data Technical Memorandum No. 1 — Planning Constraints and Criteria Technical Memorandum No. 2 — Basis of Design & Problems and Needs Technical Memorandum No. 3 — Exfiltration Element Summary Tables Risk Reduction Measures Technical Memorandum No. 4 — Preferred Measures	12 Jul 02 31 Mar 02 30 Jun 02 12 Jul 02 9 Jul 02 23 Aug 02	
Final Action Plan Report Urban Stormwater PMP complete	30 Sep 02 April 02	May 02
Stream Erosion evaluation complete	TBD	

Team Members at present:

Coalition – Customer Basin Executives – Customer John Reuter - UC Davis TRG Jeremy Sokulsky- Lahontan RWQCB

Matt Graham - TRPA Larry Benoit - TRPA Lynda Hyce - TRPA Scott Miner – Corps Carolyn Meza - Programs Melissa Kieffer - Corps Meegan Nagy - Corps Coral Cavanaugh - CDM Phillip Brozek - Corps PM