

## Lake Tahoe Basin Special Framework Study Monthly Executive Summary Report # 5

April 2002

Shading or yellow highlight indicates a change I status or unresolved issue

#### **Expected New Objectives For Next Month**

- **Objective**. Continue to monitor progress on Groundwater and wastewater line portion of Framework Study, which is currently on or ahead of schedule and budget.
- Objective. Continue to manage the expectations of expanded project report.
- **Information**. During the Urban Storm water Stakeholder meeting, O&M was identified as one priority, which may be less appropriate subject matter than long range planning/ master plan that the Consultant suggests.
- Information. Interesting Synergy. The same USDA National Sedimentation Lab (same person in fact) that the Corps wants to team with for the stream erosion study is already contracted thru the US EPA to do a cursory sediment/TMDL evaluation of 200 priority US watersheds. The UEPA study appears to be a more superficial analysis than proposed under the Corps effort. One of those watersheds is Lake Tahoe! The Corps effort will build significantly on this EPA effort to get to the requested level of detail. Unwittingly, a USDA/EPA/Corps collaboration.

#### **April Objectives/Completion**

## **Updated**

- **Resolved Apr11, 02.** <u>Delays are manageable with minimal impact</u>. Urban Storm water Management portion of the Framework Study suffered probable delay due to slow start including postponed initial meeting.
- Not Yet Complete. Resolve scope of work for proposed expanded project report.

#### March Objectives/Completion

- Completed Successfully Mar 5, 02. Meeting between Local Stakeholders and Senate appropriation subcommittee staff in Washington DC.
- Completed Successfully Mar 15, 02. Meeting between Corps and Carl Hasty and Lynda Hyce to continue discussion regarding scope of work on proposed expanded project report. The PM has provided alternative scoping proposal material to Carl to possibly help local stakeholders formulate a consensus on scope.

### **Updated**

• Mostly Resolved. Corps R&D Lab has formed team with USDA National Sedimentation Lab and agreed to Lahontan recommended level of effort. The scope of work for the stream erosion is slightly delayed until Corps R&D Laboratory staff can discuss the issue further with Lahontan RWQCB (delay is not Lahontan). PM is developing alternative resources to perform this work if use of Corps R&D Laboratory will unacceptably delay progress.

### **Updated**

• Completed Somewhat Successfully April 12, 02. Current method is viewed by Corps as stopgap, but functional. Corps policy is roadblock to desired future outcome. Corps and TRPA in discussion to specify cost and process for SAG review of technical products.

### **Updated**

- Completed Unsuccessfully (Failure) 10 April 02, Effort stymied by Corps policy, which would allow funding only to flow from TRPA to Corps, not the other way. Corps is exploring avenues to facilitate cost sharing/transfer between the Corps and non-Federal stakeholders. The Corps has opened a dialogue with Corps HQ to pursue a unique MOU to allow this function. Initial contact was neutral to positive.
- **Completed Successfully**. Re-focus the stream erosion project element at the request of local sponsors to provide a bulk numerical nutrient value rather than only a plan to achieve that number. Cost and schedule impact will be reported in April.
- **Completed Successfully** Conclude a ready-for-review PMP for GW, Sewer, & Storm water elements of PMP.
- Ongoing. Final Draft PMP for refocused stream erosion project element.
- Ongoing. Begin outreach for potential expanded project report stakeholder group.
   This group will likely include LTFCA and Federal Interagency Partnership and public meetings.
- Ongoing. Draft PMP for expanded project report.

## **February Objectives/Completion**

- Completed Successfully. Fully fund, execute contracts, and proceed with work on three of four initial elements of work (groundwater, shore zone sewers, and urban storm water).
- Ongoing. Continue discussion regarding the scope of work for the fourth initial element (stream erosion) with Corps R&D Laboratory.
- Completed Successfully Feb 20, 02. Met with TRPA held to begin discussion of conceptual scope of work on proposed *expanded project report*\* which could include evaluation of a Comprehensive Authority for the Federal Partnership at Lake Tahoe.

\* Note: The term **expanded project report** will be used until further notice to designate that portion of the project that could be used to further define either Federal participation in the EIP or further Federal authorizations. The **expanded project report** is the fifth project element.

#### View of the Stakeholders:

Local sponsors have expressed satisfaction with the speed and scope of the GW and sewer risk evaluations portions project.

Local sponsors have expressed concern regarding the Corps understanding the unique nature of working with Basin stakeholders and how Corps policy is implemented.

Some local sponsors have expressed concern regarding the role of the Corps in the Tahoe Basin vis-à-vis the scope of the **expanded project report** and the context of any environmental document (NEPA) that would be associated with that **expanded project report**.

## **Issues & Recommendations:**

• Agreement between local stakeholders and Corps on scope for **expanded project report** is critical. Desired resolution NLT early-mid April will not be possible. The Corps has the action to prepare a proposed scope for the expanded plan. A completion date for this delicate task, as evidenced by successive failure to meet previous dates in this regard, cannot be provided at this time. A schedule for this proposal should be available with two weeks.

#### **Expenditures:**

- Over 75% of FY02 funds have been obligated through contracts or firm orders.
- It is expected that over 80% of FY02 funds will be expended on the original four elements of the project identified in December by local stakeholders.
- It is expected that over 95% of FY02 funds will be expended in FY 02.
- While expenditures for FY 02 are well ahead of schedule due to fast award of defined project elements (groundwater, storm, sewer), delays in finalizing scope of two remaining project elements may threaten completion dates and availability of funding going forward.

## **Schedule Milestones:**

Milestone	Scheduled Completion	Actual Completion
Expanded Project Report Scope/PMP Complete Draft Report Review Final Report Complete	May 2002 Aug 2003 Nov 2003	
Groundwater Initial stakeholder meeting to discuss scope Final Technical Project Management Plan Interim Study Update Attend public and stakeholder meeting to discuss study Data Collection In Progress Review (SAG et. al.) Reduction Alternatives Formulation Draft Groundwater Study Report Comment Resolution Conference Final Groundwater Study Report	23 Jan 02 1 Feb 02 Apr 02 May02 14 May 02 31 Oct 02 31 May 02 31 Dec 02 17 Jan 02 17 Feb 03 1 Mar 03	23 Jan 02 10 Feb 02
Wastewater Line Risk Evaluation Tabular Summaries of Available Data Technical Memorandum No. 1 — Planning Constraints and Criteria Technical Memorandum No. 2 — Basis of Design & Problems and Needs Technical Memorandum No. 3 — Exfiltration Element Summary Tables Risk Reduction Measures Technical Memorandum No. 4 — Preferred Measures Final Action Plan Report	12 Jul 02 31 Mar 02 30 Jun 02 12 Jul 02 9 Jul 02 23 Aug 02 30 Sep 02	
Urban Stormwater PMP complete  Stream Erosion evaluation complete	Apr02 May02  dft Mar 03	

# Team Members at present:

Coalition – Customer
Basin Executives – Customer
John Reuter - UC Davis TRG
Jeremy Sokulsky- Lahontan
RWQCB
Matt Graham - TRPA
Larry Benoit - TRPA

Lynda Hyce - TRPA Scott Miner – Corps Carolyn Meza - Programs Melissa Kieffer - Corps Meegan Nagy - Corps Blake Johnson – CDM Phillip Brozek – Corps PM