



American River Common Features 2016 Sacramento River Levees Monthly Update

JAN 2024

Highlights (last 30 days)

HAPPY NEW YEAR!!!

Sacramento River Erosion (SRE): Contract 2 Season 1 is complete. Contract 4 is expected to award this month! Contract 2 Season 2 and Contract 4 are on track for 2024 construction!

Sacramento River East Levee (SREL): Contract 3 is complete. Contract 4 is over 85% complete and will continue into 2024 due to delays with Jet Grout work at Westin Hotel.

Looking Ahead (next 30+ days)

What can I expect?

SRE
Tree cutting through February 15, 2024 in preparation for Contract 2 Season 2. Note: no tree clearing necessary to prepare for Contract 4.

SREL
Production Jet Grout drilling will continue at Garcia Park and Sump 132 and complete by mid-January 2024. Jet Grouting at Westin Hotel will resume and continue into 2024.

Hours of Operation: Mon – Sat from 7am-7pm.

Garcia Bend Park Staging

- ◆ Boat ramp closed during construction at the City's request with intermittent vehicle traffic during construction.
- ◆ Garcia Bend Park will have light traffic in and out until the end of the year.
- ◆ Jet Grout cutoff wall has resumed and will be ongoing until end of January. Anticipate 20-30 truckloads of spoils off hauled out of Garcia Park throughout construction.

Sump 132

- ◆ Work anticipated to continue through January.
- ◆ From early September to late November the Jet Grout operation will take place. Drilling at Sump 132 and spoils management at Garcia Park will be occurring during this time.

Cliff's Marina

- ◆ All work from Cliffs Marina to Freeport Bridge is complete.

Westin

- ◆ Levee cutoff wall work will continue through May 2024 due to delays in construction.
- ◆ Sump 41 pump station construction is complete.

Question of the Month

Why is the completion of the SREL Contract 4 Cutoff Wall delayed through May 2024?

There is generally a risk for unforeseen conditions to arise when constructing under-ground and under-water.

In the case of SREL C4 the delay was associated with unforeseen issues related to pre-production testing. These issues have been resolved, but it took time that could not have been planned for.

Information Resources:

Project Webpage:
www.sacleveeupgrades.com



Sacramento District Homepage:
www.spk.usace.army.mil

Contact Information:
For questions or concerns, please contact our Public Affairs Office at
916-557-5100
spk-pao@usace.army.mil

Upcoming Milestones

Seepage/Stability/ Overtopping

SREL Contract 3
Construction
March 2022 - October 2023

SREL Contract 4
Construction
April 2023 - December 2023

Erosion

Contract 2

Season 2 Tree Trimming
February 2024

Construction
July 2023 - October 2024

Contract 3

Construction Contract Award
Anticipated January/February
2025


Contract 4

Construction Contract Award
Anticipated January 2024

Additional information can be found on
our project web page at
www.sacleveeupgrades.com

*All Dates Subject to Change

SREL Contract 4 Construction Map



Erosion C2 Construction Map

