









## American River Common Features 2016 Construction Update

August 2021

## Highlights (last 30 days)

### Sacramento River East Levee (SREL) Contract 2

Lots accomplished in July! We conducted quality control testing, completed levee rebuild in the Little Pocket and began levee rebuild adjacent to Zacharias Park, constructed 2,100' of cutoff wall in the Big Pocket, and began jet grout wall production adjacent to Broadway!

## Looking Ahead (next 30+ days)

### **Current Activity Update - What can I expect?**

Pocket and Little Pocket: Monday – Saturday 7 a.m.— 7 p.m. Broadway and Front St: Monday 7 a.m. – Saturday 7 p.m. (24-hour Construction)

The levee in the Little Pocket neighborhood is ready for gravel road surfacing, this will require 2-3 days of importing and placing material. Levee construction will be ongoing in the Pocket neighborhood through the end of September, and you will see an increase in trucking activity on Riverside Blvd, Grangers Dairy Dr, and Florin Rd. Along the levee top, nearby residents will see large excavators, and equipment constructing the cutoff wall and rebuilding the levee to its original height prior to construction.

Bike path closures will remain in place for the duration of the work near Broadway and Riverside Blvd. We ask that everybody please be respectful and stay clear of construction work zones as established by construction fencing and signage. Sacramento Police Department will have an on-site presence during construction, so you can expect to see an officer parked on or near the jobsite.

#### Front Street Staging Area

Demobilization

#### Garcia Bend Park Staging (Boat launch to remain open)

No construction activity or construction traffic in this area

#### **Zacharias Park Staging Area**

- Continuation of equipment and receipt of material shipments
- Continuation of soil bentonite pond operations
- Quality control testing

## **Little Pocket**

Place gravel road surfacing

#### **Big Pocket**

- Continuation of cutoff wall construction
- Removal of unsuitable material from project excavations
- Rebuild levee
- Batch plant mobilization & setup (near North Point Way)
- Bike path detours remain in effect

#### Adjacent to Broadway

- ◆ Continue jet grout wall installation
- Jet grout spoils management and off-haul
- Receive material deliveries

## **Information Resources:**

### **Project Webpage:**

www.sacleveeupgrades.com

#### Sacramento District Homepage:

www.spk.usace.army.mil

#### **Contact Information:**

For questions or concerns, please contact our Public Affairs Office at 916-557-5100 <a href="mailto:spk-pao@usace.army.mil">spk-pao@usace.army.mil</a>

## **Upcoming Milestones**

SREL Contract 2 (Seepage/Stability)

Construction

January—December 2021

SREL Contract 3
(Seepage/Stability)

Construction Prep
Scheduled for December 2021

Award Scheduled for January 2022

Construction

March - December 2022

### **Erosion Contract 1**

Construction Prep **Scheduled for December 2021** 

Construction Award **Scheduled for February 2022** 

Construction
Summer 2022

Additional information regarding our ongoing project can be found on our project web page at

www.sacleveeupgrades.com

\*All Dates Subject to Change

# **Question of the Month**

## I've heard about/seen an increase in police presence near the construction work, why is that?

As a result of a few security-related incidents, the U.S. Army Corps of Engineers Sacramento District modified our contract to allow our contractor to hire an off-duty Sacramento Police Department officer to patrol our project areas and provide additional security presence. We took this measure to ensure the safety of our USACE employees, our contractor teammates, and the public by preventing unauthorized personnel from entering an active construction zone.