



American River Common Features 2016 Sacramento River Levees Monthly Update

September 2022

Highlights (last 30 days)

Cutoff wall construction continued on four separate headings in August — completing the Soil Bentonite (SB) cutoff walls and beginning levee reconstruction, continuing Deep-Mix-Method (DMM) cutoff walls, removal of abandoned utilities and geotechnical investigations for next season! In-water construction activities (rock placement on the levee via barge) continued and are expected to continue through October. Erosion Contract 1 is 78% complete as of September 1st!

Looking Ahead (next 30+ days)

What can I expect?

Construction of DMM cutoff walls with the bulk of levee reconstruction taking place in September. Residents will continue to see truck traffic along Riverside, Pocket Rd, Axios River Court, and North Point Way. Along the levee top, you will see an increased number of bulldozers.

As a reminder, we ask that everybody please be respectful and stay clear of the Construction Work Zone. This zone extends along the levee from Zacharias Park to Garcia Bend Park and is delineated by temporary fencing and signage. Neighborhood residents should expect to see security personnel and vehicles on the levee top and within the construction limits during non-work hours.

Hours of Operation: Monday – Saturday 7am-7pm with some construction prep as early as 6am limited to the City Code noise threshold in order to maximize available active construction windows.

Garcia Bend Park Staging (Boat Ramp will remain open)

- ◆ Deep Mix Method (DMM) batch plant operations.
- ◆ Importing/Exporting soil—increased signage, flaggers, and truck traffic

Sump 132

- ◆ Deep Mix Method (DMM) batch plant operations.
- ◆ Material delivery—moderate truck traffic entering & exiting on Pocket Rd

Axios River Ct—Primary Access Point

- ◆ Heavy truck traffic—Street sweepers will be continually working on Axios River Ct and along Pocket Road for clean-up

Pocket Rd Staging Area Near 7320

- ◆ Access and material storage for remainder of project—heavy truck traffic

7150 Pocket Rd Staging Area

- ◆ Continued staging area—light truck traffic for duration of the project

Benham Way Staging Area

- ◆ DMM batch plant demobilization
- ◆ Haul route for duration of project

North Point Way Access Point

- ◆ Heavy truck traffic through end of September

Zacharias Park

- ◆ The park remains closed to the public and continues to be the primary staging area for the project. The U.S. Army Corps of Engineers and Contractor are working together from this location. Equipment and materials are being brought in and out of Zacharias Park on Riverside, so expect to see moderate traffic entering and exiting the park.

Question of the Month

Is there going to be a bike path behind my house?

Our project is a flood risk management project and does not authorize the installation of any new recreation features such as bike paths. If a recreational trail/bike path existed prior to the start of construction work, then it will be restored to a similar condition upon completion of our project.

Information Resources:

Project Webpage:

www.sacleveeupgrades.com



Sacramento District Homepage:

www.spk.usace.army.mil

Contact Information:

For questions or concerns, please contact our Public Affairs Office at
916-557-5100
spk-pao@usace.army.mil

Upcoming Milestones

Seepage/Stability/Overtopping

SREL Contract 2

Complete!

SREL Contract 3

*Construction
March - December 2022*

SREL Contract 4

*Construction Award
Anticipated January 2023*

Erosion

Contract 1

[Informational Mailer](#)

*Construction
July - October 2022*

Contract 2

*Construction Award
Anticipated February 2023*

Additional information can be found on our project web page at www.sacleveeupgrades.com

**All Dates Subject to Change*