



American River Common Features 2016 Construction Update October 2020

Highlights (last 30 days)

Sacramento River East Levee Contract 1 Construction Activity

Construction continues to make great progress! Utility relocations, one of two seepage berms, and six of seven seepage cutoff wall segments are complete. Levee rebuild underway at all segments, and levee rebuild and bike path paving is complete for levee section north of Sutterville Rd. All other locations making progress toward completion in November.

Looking Ahead (next 30+ days)

Construction Update - What can I expect?

Construction activities continue at an aggressive pace to finish all levee improvements within the construction season. You will notice large earth moving equipment and increased truck traffic hauling materials during the levee rebuild phase. Construction is taking place in very limited space and within close proximity to homes. The bicycle path remains closed at this time. Construction Working Hours: Monday– Saturday 7am-7pm, with quiet work extending until 8pm.

Freeport Regional Water Facility Staging

- ◆ 50-70 trucks/per day for levee backfill and typical office traffic

Garcia Bend Park Staging

- ◆ Slurry pond and batch plants demobilized
- ◆ 50-70 trucks/day for levee backfill
- ◆ Parking lot and entry road repairs

Big Pocket

- ◆ Demobilization of cutoff wall equipment
- ◆ 50-70 trucks/day for Sump 132 levee rebuild
- ◆ Bike path paving and hydroseeding
- ◆ Pipe gates and pipe fence install

Little Pocket

- ◆ 20 trucks/day for levee rebuild
- ◆ Aggregate base trail installation and hydro-seeding

North of Sutterville Rd.

- ◆ Bike path paving is complete. Bike path striping, and levee hydroseeding

Miller Park

- ◆ Cutoff wall construction begins and continued construction of seepage berm
- ◆ Parking stalls will remain open Saturday and Sunday.

Immediately North of Hwy 50.

- ◆ Import fill and hydroseed

Question of the Month

What's left to do for Sacramento River East Levee improvements this year?

Most of the seepage cutoff wall installation is now complete with just the cutoff wall near Miller Park left to install; however, there's still much more we have to do before we wrap up a bulk of the work in the Pocket area by the end of November. With the seepage cutoff wall installed, it's now time to begin reconstructing the levee before the rainy season. While some of the equipment will be moving out, residents should expect to continue seeing significant activity including plenty of haul trucks bringing in material to rebuild the levee. We appreciate your continued patience through this last stretch, and we'll continue to monitor ground vibrations, implement dust control, and maintain safe truck speeds.

Information Resources:

Project Webpage:

www.sacleveeupgrades.com

Sacramento District Homepage:

www.spk.usace.army.mil

Contact Information:

For questions or concerns, please contact our Public Affairs Office at

916-557-5100

spk-pao@usace.army.mil

Upcoming Milestones

SREL Contract 1

[Construction Info Presentation](#) [Construction Info Slides](#)

Pocket Levee Improvements

April - November 2020

Sutterville Levee Improvements

April - November 2020

Miller Park Levee Improvements

July - November 2020

Pioneer Reservoir

Levee Improvements

May - July 2020

SREL Contract 2

Construction Award Winter 2021

Erosion Contract 1

Construction Award Summer 2021

**All Dates Subject to Change*