

CIVIL WORKS

Authorized Projects and Construction

The following list shows only some of the current civil works projects. Information about other past, ongoing or future projects can be obtained by contacting (916) 557-5100. Project data contain best estimates and are subject to change based on yearly appropriations.

Title	Primary Work	Current Progress
	American River Common Features - Natomas 42 miles of levee improvements.	Natomas Basin levee work underway. Scheduled completion 2026. 18 miles completed by sponsor under early implementation project.
	American River Common Features - WRDA 2016* 40 miles of levee improvements, 1,500 foot widening of Sacramento Weir and Bypass.	Construction underway. Project scheduled completion 2024.
	Folsom Dam Raise* 3.5 foot raise of dikes, wing dams, auxiliary dams and modification of Main Dam Tainter gates.	Dike 8 work complete. Finalizing project designs for other features. Project construction planned for Spring 2023 through Fall 2025.
	Isabella Dam Safety Modification Project* 16 foot raise of Main and Auxiliary Dams, new Emergency Spillway and Labyrinth Weir.	Phase II dams and spillway construction underway. Scheduled completion 2022.
	Tule River Spillway Enlargement at Schafer Dam* 10 foot raise and 165 foot widening of existing spillway, new 400 foot-long Ogee Weir.	Construction underway. Scheduled completion 2023.
	Yuba River Basin Marysville Ring Levee Project 25,000 linear feet of levee improvements across 7.6 miles of levees.	Phase 1, 2AN, 2AS, 2C, 4A work complete. Phase 3 cutoff wall construction completion December 2022.

* Funded to completion by Bipartisan Budget Act of 2018.

