



# American River Common Features 2016 Sacramento River Levees Monthly Update

MAY 2024

## Highlights (last 30 days)

**Sacramento River Erosion (SRE):** Contract 2 Season 2 and Contract 4 are on track for 2024 construction! An informational public pre-construction meeting is scheduled for May 23, 2024 from 4pm—5pm PDT to address engineering details, environmental and construction impacts and what the Corps and its non-federal partners are doing to mitigate said impacts (similar to pre-construction meetings held last year in preparation for Contract 2 Season 1 and SREL C4).

**Sacramento River East Levee (SREL):** Contract 3 is complete. Contract 4 is 95% complete and will continue through June 2024. Jet grout work is expected to be completed by mid April 2024. Testing and clean up work is expected to be completed by end of June 2024.

## Looking Ahead (next 30+ days)

### What can I expect?

#### SRE Sacramento River Erosion

Contract 2 Season 2 tree-clearing is complete. Not much will visibly occur this month (mostly administrative activities like preconstruction submittal processing and public meeting preparation)

#### SREL Seepage, Stability, and Overtopping

Garcia Bend Park will remain unavailable for public use through April 2024 because of restoration of parking lot. Jet Grouting at Westin Hotel will continue through April 2024 with demobilization and site clean-up through June 2024.


JOIN US FOR A VIRTUAL  
**PUBLIC MEETING**  
THRS, MAY 23, 2024 @ 4:00 PM.

The U.S. Army Corps of Engineers is hosting a virtual public meeting to discuss improvements associated with American River Common Features (ARCF) Sacramento River Erosion Control Contracts 2 (Season 2) and 4.

Approx. 3 miles of erosion control / bank protection work will be constructed. Join us to learn about what to expect and how this work benefits you.

For information on how to access the virtual public meeting and sign-up for construction email updates, please visit:

[www.sacleveeupgrades.com](http://www.sacleveeupgrades.com)



## Information Resources:

### Project Webpage:

[www.sacleveeupgrades.com](http://www.sacleveeupgrades.com)



### Sacramento District Homepage:

[www.spk.usace.army.mil](http://www.spk.usace.army.mil)

### Contact Information:

For questions or concerns, please contact our Public Affairs Office at  
916-557-5100

[spk-pao@usace.army.mil](mailto:spk-pao@usace.army.mil)

## Upcoming Milestones

### Seepage/Stability/ Overtopping

#### SREL Contract 4

Construction  
April 2023 - June 2024

### Erosion

#### Contract 2

Construction  
July 2023—October 2024

#### Contract 3

Construction Contract Award  
Anticipated January/February  
2025

#### Contract 4

Construction  
July 2024—October 2024

### Virtual Pre-Construction Public Informational Meeting for Contracts 2 and 4:

May 23, 2024 4pm—5pm PDT.

Please see our webpage (link below) for information on how to attend.

Additional information can be found on our project web page at  
[www.sacleveeupgrades.com](http://www.sacleveeupgrades.com)

\*All Dates Subject to Change

## Question of the Month


### When, where and what method of construction will be used for Erosion Contracts 2 and 4?

In-water construction will begin on or about July 1st, 2024. For contract 2, we are finishing the work we began last year. Last year we completed sites 2, 3 and part of 6 (see the map on page 2). This year we'll complete sites 1, 4, 5 and Sump 63.

Contract 4 is located on the east side of the Sacramento River beginning just downstream of Contract 1 (which is just downstream of Westin Hotel (Scott's Seafood)) to approximately 1,750 linear feet downstream (STA 1257—STA 1277). Work will be executed from tug and barge on waterside of levee, and may affect boating traffic.



# Erosion Contract 2 Construction Map





# Erosion C4 Construction Map

