



American River Common Features 2016 Construction Update

May 2021

Highlights (last 30 days)

Sacramento River East Levee (SREL) Contract 2

Construction activities have begun in full force as we exit the flood season. Staging areas have been established, material and equipment deliveries are underway, the construction work zone has been established with fencing and signage and we have begun to degrade the levee and build the cutoff wall working platform as the first major step to levee improvements.

Looking Ahead (next 30+ days)

Current Activity Update - What can I expect?

Working Hours: Monday – Saturday 7am-7pm.

Please be mindful of increased construction activity in all areas. Bike path closures will remain in place for duration of the work and for safety reasons we ask that people stay clear of construction work zones as established by construction fencing and signage.

Early in the month you will see more trucking of import levee fill and other materials into project sites but that is anticipated to decrease later in the month.

Front Street Staging – Jet Grouting

- ◆ Installation of jet grout pre-production section/test wall
- ◆ Removal/Disposal of Jet Grout Spoils
- ◆ After production test panel, de-mobilize equipment to Broadway stage area

Broadway Street - Bike Path Jet Grouting

- ◆ Continuation of mobilization of staging area for jet grout plant & equipment
- ◆ Re-mobilization of jet grouting equipment from Front Street to Broadway staging
- ◆ Installation of slurry and water lines for jet grouting work
- ◆ Bike Path AC removal & continued closure from Broadway to Artesian Fountain
- ◆ Utility Abandonment
- ◆ Installation of Temporary concrete Jet Grout waste management ditch

Zacharias Park Staging

- ◆ Completion of construction yard and setting up office trailers
- ◆ Park closed off to Public for Season
- ◆ Construction of soil bentonite ponds

Little Pocket

- ◆ Importing levee fill material for Cutoff Wall Starter Trench
- ◆ Begin installation of Soil-Bentonite (SB) Cutoff Wall
- ◆ Begin installation of temporary SB Cutoff Wall Cap

Big Pocket

- ◆ Excavation of Cutoff Wall Starter Trench Excavation
- ◆ Importing levee fill material for Cutoff Wall Starter Trench
- ◆ Begin installation of Soil-Bentonite (SB) Cutoff Wall
- ◆ Begin installation of temporary SB Cutoff Wall Cap

Question of the Month

How is the bike path affected by this year's work? Will the bike path be extended with the project?

Unfortunately, since the bike trail is situated atop the levee, it will have to be closed anywhere we have active construction. For this year's work that includes the trail between Zacharias Park and 35th Ave in the Pocket neighborhood and between Miller Park and Pioneer Landing Park in the downtown area. Bike detours have been identified along Riverside Blvd and Front St respectively for those two closures. Both segments of bike trail should reopen by the end of the calendar year.

With regard to any potential extension of the bike path in the Pocket area from Zacharias Park to North Point Way, recreation is not an authorized purpose of this project so USACE cannot add to the bike trail. The City of Sacramento Transportation Division may be a better resource for questions related to any possible extension of the bike trail.

Information Resources:

Project Webpage:

www.sacleveeupgrades.com

Sacramento District Homepage:

www.spk.usace.army.mil

Contact Information:

For questions or concerns, please contact our Public Affairs Office at

916-557-5100

spk-pao@usace.army.mil

Upcoming Milestones

SREL Contract 2 **(Seepage/Stability)**

Construction

Period of Performance:

January—December 2021

SREL Contract 3 **(Seepage/Stability)**

Construction Award

January 2022

You can review more project details in our Construction Information Meeting presentation

from March 12, 2021 on our project web page at

www.sacleveeupgrades.com

Erosion Contract 1

Construction Award:

Summer 2022