



American River Common Features 2016 Construction Update

November 2021

Highlights (last 30 days)

Sacramento River East Levee (SREL)

During the month of October we were able to construct an additional staging area and continue installation of the cutoff wall adjacent to Broadway, continue to import material for levee reconstruction near North Point Way and repaved the bike path North of Zacharias Park. Additionally, we published our 2022 construction contract for bid!

Looking Ahead (next 30+ days)

Current Activity Update - What can I expect?

Pocket and Little Pocket: Monday – Saturday 7 a.m. - 7 p.m.
Broadway and Front St: Monday 7 a.m. - Saturday 7 p.m. (24-hour Construction)

Work will be winding down and completed in the Pocket neighborhood in November. During the first week of November, you will see heavy truck traffic finishing the engineered fill import and export of unsuitable material. Then in the second & third week of the month, you will see aggregate base hauled, placed and compacted on the surface the levee. A hydroseed truck will also be seeding the slopes.

Jet Grouting will continue near Broadway for the next few months. Bike Path closures will remain in place for the duration of the work. We ask that everybody please be respectful and stay clear of Construction Work Zones as established by construction fencing and signage. Sacramento Police Department will continue having an on-site presence during construction, so you can expect to see an officer parked on or near the jobsite.

Garcia Bend Park Staging (Boat launch to remain open)

- ◆ No construction activity or construction traffic in this area

Zacharias Park Staging Area

- ◆ Management
- ◆ Demobilization

Little Pocket

- ◆ None

Big Pocket

- ◆ Levee reconstruction
- ◆ Aggregate surfacing
- ◆ Hydroseeding

Adjacent to Broadway

- ◆ Continue jet grout wall installation
- ◆ Jet grout spoils management and off-haul
- ◆ Receive material deliveries
- ◆ Quality control

Question of the Month

With construction wrapping up, what's next?

While we are currently wrapping up the second contract of work to improve the Sacramento River East Levee, we still have more to do. You may see familiar activities in new locations as we restart the process for our third construction contract to be completed next year. It once again begins with site preparation activities, such as tree trimming/removals and removal of encroachments. You'll likely see these activities beginning this month and continuing through February as we prepare for the next phase of work.

Information Resources:

Project Webpage:

www.sacleveeupgrades.com

Sacramento District Homepage:

www.spk.usace.army.mil

Contact Information:

For questions or concerns, please contact our Public Affairs Office at
916-557-5100

spk-pao@usace.army.mil

Upcoming Milestones

SREL Contract 2 **(Seepage/Stability)**

Construction

January—December 2021

SREL Contract 3 **(Seepage/Stability)**

Construction Prep

**Scheduled for End of November
2021**

Award

Scheduled for January 2022

Construction

March - December 2022

Erosion Contract 1

Construction Prep

Scheduled for December 2021

Construction Award

Scheduled for February 2022

Construction

Summer 2022

Additional information regarding our ongoing project can be found on our project web page at

www.sacleveeupgrades.com