



American River Common Features 2016 Sacramento River Levees Monthly Update

August 2022

Highlights (last 30 days)

Cutoff wall construction continued on four separate headings in July—completing approximately 560,000 square feet of wall! In-water construction activities placing rock on the levee via barge began on July 7 and are expected to continue through October.

Looking Ahead (next 30+ days)

What can I expect?

Construction of cutoff walls will continue on all four headings. Anticipate completion of one heading and beginning to reconstruct levee embankment.

As we enter the levee embankment phase of the project, approximately 100,000 cubic yards of fill will be imported and approximately 70,000 cubic yards of existing unsuitable material will be exported over the next two months. Residents will see a noticeable increase in truck traffic along Riverside Blvd, Pocket Rd, Axios River Court and North Point Way. Along the levee top, you will see an increased number of bulldozers.

As a reminder, we ask that everybody please be respectful and stay clear of the construction work zone. This zone extends along the levee from Zacharias Park to Garcia Bend Park and is delineated by temporary fencing and signage. Neighborhood residents should expect to see security personnel and vehicles on the levee top and within the construction limits during non-work hours.

Hours of Operation: Monday – Saturday 7am-7pm with some construction prep as early as 6am limited to the City Code noise threshold in order to maximize available active construction windows.

Garcia Bend Park Staging - No impact—Boat launch to remain open

Sump 132

- ◆ Deep Mix Method (DMM) batch plant operations.
- ◆ Materials are being delivered to this location

Axios River Ct—Primary Access Point

- ◆ Moderate to heavy truck traffic—street sweepers will be continually working in Axios River Ct and along Pocket Road to pick up any dirt tracked out

Pocket Rd Staging Area

- ◆ Access and material storage for remainder of project—some truck traffic

7150 Pocket Rd Staging Area

- ◆ Pond operations through August

Little Pocket

- ◆ In-water erosion construction just south of the Westin Hotel ongoing through October

Benham Way Staging Area

- ◆ DMM scheduled to be complete August 6 with equipment demobilization the following week, August 8-13
- ◆ Light truck traffic through the end of September

North Point Way Access Point

- ◆ Heavy truck traffic through end of September

Zacharias Park

- ◆ The park remains closed to the public and continues to be the primary staging area for the project. The U.S. Army Corps of Engineers and its contractor are working together from this location. Equipment and materials are being brought in and out of Zacharias Park on Riverside Blvd, so expect to see moderate traffic entering and exiting the park.

Question of the Month

What are the benefits of using a tug and barge to place quarry stone on the levee?

Using the tug and barge helps to minimize noise and vibration from heavy equipment operation and reduces haul traffic in and around adjacent neighborhoods.

Information Resources:

Project Webpage:

www.sacleveeupgrades.com



Sacramento District Homepage:

www.spk.usace.army.mil

Contact Information:

For questions or concerns, please contact our Public Affairs Office at
916-557-5100

spk-pao@usace.army.mil

Upcoming Milestones

Seepage/Stability/Overtopping

SREL Contract 2

Construction
April 2021 - August 2022

SREL Contract 3

Construction
March - December 2022

SREL Contract 4

Construction Award
Anticipated January 2023

Erosion

Contract 1

[Informational Mailer](#)

Construction
July - October 2022

Contract 2

Construction Award
Anticipated February 2023

Additional information can be found on our project web page at
www.sacleveeupgrades.com

*All Dates Subject to Change