



American River Common Features 2016 Construction Update November 2020

Highlights (last 30 days)

Sacramento River East Levee Contract 1 Construction Activity

Construction of the levee improvements are wrapping up! Six of seven cutoff walls are complete. Both berms are constructed. The last stretch of levee is being rebuilt, and demobilization has begun in some construction areas.

Looking Ahead (next 30+ days)

Construction Update - What can I expect?

Construction activities continue at an aggressive pace to finish all levee improvements within the construction season. You will notice large earth moving equipment and the last of the major truck traffic hauling materials for the final stretch of levee rebuild. This will be followed by the bicycle path reconstruction and reopening in December. Construction Working Hours: Monday – Saturday 7am-7pm.

Freeport Regional Water Facility Staging

- ◆ Demobilization and restoration of the area

Garcia Bend Park Staging

- ◆ 50-70 trucks/day for levee backfill
- ◆ Parking lot and entry road repairs

Big Pocket

- ◆ Demobilization of remaining cutoff wall equipment
- ◆ Last of the levee rebuild
- ◆ Aggregate base installation, bike path paving and hydroseeding
- ◆ Pipe gates and pipe fence install

Little Pocket

- ◆ Gate and road repairs

North of Sutterville Rd.

- ◆ Fence and bike path repairs

Miller Park

- ◆ Cutoff wall completion
- ◆ Parking lot repairs
- ◆ Parking stalls will remain open Saturday and Sunday.

Immediately North of Hwy 50.

- ◆ Fence installation
- ◆ Hydroseeding

Question of the Month

When will the bike path be reopened?

Most of the seepage cutoff wall installation is now complete with only the seepage cutoff wall near Miller Park left to be completed. There is one small stretch of levee to be rebuilt before reconstruction of the bike trail can begin. Pending good weather, the bike trail should be reopened by the end of December! We appreciate your continued patience through this last stretch, and we'll continue to monitor ground vibrations, implement dust control, and maintain safe truck speeds.

Information Resources:

Project Webpage:

www.sacleveeupgrades.com

Sacramento District Homepage:

www.spk.usace.army.mil

Contact Information:

For questions or concerns, please contact our Public Affairs Office at

916-557-5100

spk-pao@usace.army.mil

Upcoming Milestones

SREL Contract 1

[Construction Info Presentation](#) [Construction Info Slides](#)

Pocket Levee Improvements

April - November 2020

Sutterville Levee Improvements

April - November 2020

Miller Park Levee Improvements

July - November 2020

Pioneer Reservoir

Levee Improvements

May - July 2020

SREL Contract 2

Site Preparation Dec–Jan 2021
Construction Award Winter 2021

Erosion Contract 1

Construction Award Summer 2021

**All Dates Subject to Change*