
American River Common Features Natomas Basin

Levee Improvement Project Update



JULY 2024

REACH	SCHEDULE
ILL/IOII	
Reach A Gateway Oaks Dr to Farm Rd	 FY24 Construction season commenced on 15APR along Garden HWY starting at Farm Rd. and extending to I-80. Tree removal is complete for the 2024 season. Overhead Utility relocations ongoing, estimated completion Spring 2025. Improvements to Pumping Plant 1A Outfall Structure anticipated to begin in 2024. Visit Reach A website for the latest project news: Click here
	Construction completed in March 2024.
Reach B San Juan Rd to Elverta Rd	 I-5 Window - Construction physically complete in November 2023. Pumping Plants: Pumping Plant #3 – Construction completed, and plant is operational. Pumping Plant #5 - Construction anticipated to begin in 2026. Riverside Pumping Plant Replacement ongoing with discharge pipe relocation projected to begin 2026. Elkhorn Pumping Plant construction projected to begin 2027.
Reach C Elverta Rd to Sankey Rd	 Levee construction was completed in 2008/2009 by Sacramento Area Flood Control Agency. Pritchard Lake Pumping Plant construction projected to begin 2027.
Reach D Sankey Rd to Howsley Rd	 Levee construction was completed in 2008/2009 by Sacramento Area Flood Control Agency. Highway 99 Window – Construction to begin Summer 2024. Anticipate road closures and traffic impacts beginning early Summer 2025. Pumping Plant #4 – Construction began August 2021; estimated completion by Fall 2024.
Reach E Howsley Rd to Sankey Rd	 Construction activities began June 2023; estimated completion Fall 2024. Cutoff wall installation completed as of 19JUL24. **ROAD CLOSURE** Natomas Levee Rd is currently closed for construction activities from Sankey Rd extending north to Howsley Rd.
Reach F&G Sankey Rd to Drainage Pumping Station	Levee construction and improvements to the levee slope and Pumping Plant #6 projected to begin in 2028.
Reach H Drainage Pumping Station to Northgate Blvd	Levee construction and improvements to Pumping Stations #8 and #102 began 2018; Patrol Road and Retaining Wall completed December 2023.
Reach I Northgate Blvd to Gateway Oaks	 Contract 1: Levee construction and improvements to Pump Station #58 completed Fall 2022. Contract 2: Landside levee improvements and installation of maintenance road projected to begin in 2026. Tree Removal efforts ongoing.



Get the Latest Natomas Updates Here







www.natomaslevees.com

CONTACT INFORMATION

For questions or concerns, please contact USACE Public Affairs 916.557.5100 / <u>spk-pao@usace.army.mil</u>





Utility Relocations ongoing. Expected completion in 2025.



