



American River Common Features 2016 Sacramento River Levees Monthly Update

February 2022

Highlights (last 30 days)

2022 levee construction is substantially complete and functioning as designed. Tree removal/trimming in preparation for 2023 construction is in progress. The 2023 construction contract for SREL Contract 4 is anticipated to be awarded at the end of February. Erosion Contract 2 contract is scheduled to be awarded at the end of February / early March. Design efforts for Erosion Contracts 3 and 4 are on track for construction in 2024, 2025 and 2026.

Looking Ahead (next 30+ days)

What can I expect?

Final cleanup, demobilization, and restoration activities remain, which are all weather dependent. Residents will see significantly reduced truck traffic from the previous months through the end of February. Hours of Operation: Monday – Saturday 7am-7pm

Garcia Bend Park Staging (Boat Ramp will remain open)

- ◆ Less than a week of trucking—weather dependent

Sump 132

- ◆ Complete for the season

Axios River Ct—Primary Access Point

- ◆ No More Trucking
- ◆ Repaving— Weather dependent

Pocket Rd Staging Area

- ◆ Hydroseeding

Benham Way Staging Area

- ◆ Hydroseeding

North Point Way Access Point

- ◆ Light truck traffic /Restoration

Zacharias Park

- ◆ The park remains closed to the public until the Spring. Restoration of the park has experienced some delays due to weather but is now scheduled to begin in December. There will be a 4 - 6 week period after the restoration is complete to regrow the grass prior to reopening.

Question of the Month

When is the next public meeting where residents can get information about upcoming levee work on the Sacramento River?

There will be a Construction Public Meeting March 21 from 5:00 -7:00pm to present our construction expectations for the 2023 season. This meeting will cover two contracts that will be in active construction on the east levee between the confluence of the Sacramento and American Rivers and the town of Freeport. Sacramento River East Levee (SREL) Contract 4 will address seepage, stability, and overtopping risks along five segments of the east levee. Sacramento River Erosion Contract 2 will address erosion risks in six different river segments along the east levee. The presentation will include a project overview and contract specifics including technical information, haul routes and access points, detours, anticipated impacts to include mitigation, schedule and contact information. The meeting is virtual, and the information will be available at www.sacleveeupgrades.com

Information Resources:

Project Webpage:

www.sacleveeupgrades.com



Sacramento District Homepage:

www.spk.usace.army.mil

Contact Information:

For questions or concerns, please contact our Public Affairs Office at
916-557-5100
spk-pao@usace.army.mil

Upcoming Milestones

Seepage/Stability/Overtopping

SREL Contract 3

Construction
March - February 2023

SREL Contract 4

Tree Removal/Trimming
December 2022—February 2023

Construction Award
January 20, 2023

Erosion

Contract 2

Tree Removal/Trimming
February / March 2023.

Construction Award
Anticipated February/March
2023

Contract 3

Construction Award
Anticipated January/February
2025

Contract 4

Construction Award
Anticipated January/February
2024

Additional information can be found on our project web page at
www.sacleveeupgrades.com

**All Dates Subject to Change*