



American River Common Features 2016 Sacramento River Levees Monthly Update

March 2023

Highlights (last 30 days)

2022 levee construction is substantially complete and functioning as designed. We've nearly completed restoration of Zacharias Park with only sod installation remaining. Tree removal/trimming in preparation for 2023 construction is in progress. We awarded the 2023 construction contract for SREL Contract 4 on January 20th and Erosion Contract 2 on February 28th. Design efforts for Erosion Contracts 3 and 4 are on track for construction in 2024, and 2025.

Looking Ahead (next 30+ days)

What can I expect?

Final cleanup, demobilization, and restoration activities remain, which are all weather dependent. Residents will see significantly reduced truck traffic from the previous months through the end of March. Hours of Operation: Monday — Saturday 7am-7pm

Garcia Bend Park Staging (boat ramp will remain open)

- ◆ Less than a week of trucking — weather dependent

Sump 132

- ◆ Complete for the season

Axios River Ct—Primary Access Point

- ◆ No more trucking
- ◆ Repaving — Weather dependent

Pocket Rd Staging Area

- ◆ Demobilization

Benham Way Staging Area

- ◆ Restoration

North Point Way Access Point

- ◆ Light truck traffic / Restoration

Zacharias Park

- ◆ The park remains closed to the public until Spring. Sod placement will take place this month and then there will be a 4 - 6 week establishment period prior to reopening.

Question of the Month

When will the construction fencing be removed?

We'll remove the construction fencing for the SREL C3 project upon completion and acceptance of the work. However, the fencing from the SREL C3 project located between Sump 132 and Garcia Bend Park will remain and be transitioned to the contractor for the SREL C4 project taking place in the same area. Additionally, we have to install fencing when we start each new project so fencing will be installed in additional areas for the SREL C4 project in Spring 2023. We anticipate that fence will remain in place through Spring 2024.

Information Resources:

Project Webpage:

www.sacleveeupgrades.com



Sacramento District Homepage:

www.spk.usace.army.mil

Contact Information:

For questions or concerns, please contact our Public Affairs Office at

916-557-5100

spk-pao@usace.army.mil

Upcoming Milestones

Seepage/Stability/Overtopping

SREL Contract 3

Construction

March 2022 - March 2023

SREL Contract 4

Tree Removal/Trimming

December 2022—March 2023

Construction Awarded

January 20, 2023

Virtual Public Meeting March 21, 2023
5:00-7:00 PM

On the day of the event, we'll email the link and post it at sacleveeupgrades.com

Erosion

Contract 2

Tree Removal/Trimming

February / March 2023.

Construction Awarded

February 28, 2023

Virtual Public Meeting March 21, 2023
5:00-7:00 PM

On the day of the event, we'll email the link and post it at sacleveeupgrades.com

Contract 3

Construction Award

Anticipated January/February 2025

Contract 4

Construction Award

Anticipated January/February 2024

NEPA Document Public Review—Virtual Public Meeting March 22, 2023

4:30-5:30PM

On the day of the event, we'll email the link and post it at sacleveeupgrades.com

Additional information can be found on our project web page at www.sacleveeupgrades.com