

**RD 2060 - Hastings Tract  
Unacceptable - Inactive**

Hastings - Unit 1,  
Lindsey Slough (HST1)

Hastings - Unit 2, west  
levee (HST2)

Hastings - Unit 3,  
Cache Slough (HST3)

General Items			
Operations and Maintenance Manuals	A	A	A
Emergency Supplies and Equipment	A	A	A
Flood Preparedness and Training	A	A	A
Levee Embankment Items			
Vegetation Growth	U	U	U
Sod Cover	M	A	M
Encroachments	U	U	U
Closure Structures	N/A	N/A	N/A
Slope Stability	U	U	U
Erosion/Bank Caving	U	U	U
Settlement	M	A	A
Depressions/Rutting	U	U	U
Cracking	U	U	U
Animal Control	U	U	U
Culverts/Discharge Pipes	N/A	N/A	N/A
Riprap Revetments & Bank Protection	U	N/A	U
Revetments other than Riprap	N/A	N/A	N/A
Underseepage Relief Wells/Toe Drainage Systems	N/A	N/A	N/A
Seepage	A	M	A

Segment & System Ratings/PL 84-99 Eligibility

Likely Prevents Performance In Next Flood Event

Serious deficiency noted in past inspections has not been corrected within the established timeframe

Not Likely to Prevent Performance In Next Flood Event

Legend

- A Acceptable
- M Minimally Acceptable
- U Unacceptable
- N/A Not Applicable

The lowest rating is used to determine the overall segment & system ratings and PL 84-99 Rehabilitation Eligibility