

System 4 Mormon Slough - Left Bank Along RR Tracks - Unit 16 Unacceptable - Inactive		Unit 16 East, Left Bank at RR Tracks (MSL9)								
Operations and Maintenance Manuals	M									
Emergency Supplies and Equipment	M									
Flood Preparedness and Training	M									
Unwanted Vegetation Growth	U									
Sod Cover	M									
Encroachments	U									
Closure Structures	N/A									
Slope Stability	M									
Erosion/Bank Caving	A									
Settlement	A									
Depressions/Rutting	U									
Cracking	U									
Animal Control	M									
Culverts/Discharge Pipes	N/A									
Riprap Revetments & Bank Protection	N/A									
Revetments other than Riprap	N/A									
Underseepage Relief Wells/Toe Drainage Systems	N/A									
Seepage	A									
Segment & System Ratings/PL 84-99 Eligibility							<u>Legend</u>			
Likely Prevents Performance In Next Flood Event							A	Acceptable		
Serious deficiency noted in past inspections has not been corrected within the established timeframe							M	Minimally Acceptable		
Not Likely to Prevent Performance In Next Flood Event							U	Unacceptable		
							N/A	Not Applicable		
The lowest rating is used to determine the overall segment & system ratings and PL 84-99 Rehabilitation Eligibility										
									August 4, 2011	