

Mormon Slough - Diverting Canal Right Bank Minimally Acceptable - Active	Unit 15, Calaveras River Left Bank Above Stockton Diverting Canal (MSL2)			Unit 15, Stockton Diverting Canal Right Bank (MSL3)			Unit 15, Mormon Slough Right Bank Above Stockton Diverting Canal (MSL4)						
Operations and Maintenance Manuals	M	M	M										
Emergency Supplies and Equipment	M	M	M										
Flood Preparedness and Training	M	M	M										
Unwanted Vegetation Growth	U	U	U										
Sod Cover	M	U	U										
Encroachments	U	U	U										
Closure Structures	N/A	N/A	N/A										
Slope Stability	A	M	M										
Erosion/Bank Caving	U	A	A										
Settlement	A	A	A										
Depressions/Rutting	U	U	M										
Cracking	A	M	A										
Animal Control	U	U	U										
Culverts/Discharge Pipes	N/A	U	N/A										
Riprap Revetments & Bank Protection	N/A	U	U										
Revetments other than Riprap	N/A	N/A	N/A										
Underseepage Relief Wells/Toe Drainage Systems	N/A	N/A	N/A										
Seepage	A	A	A										
Pumpstation	N/A	U	N/A										
Segment & System Ratings/PL 84-99 Eligibility	<p><b>Likely Prevents Performance In Next Flood Event</b></p> <p><b>Serious deficiency noted in past inspections has not been corrected within the established timeframe</b></p> <p><b>Not Likely to Prevent Performance In Next Flood Event</b></p>												
	<p><b>Legend</b></p> <p>A Acceptable</p> <p>M Minimally Acceptable</p> <p>U Unacceptable</p> <p>N/A Not Applicable</p>												
<p>The lowest rating is used to determine the overall segment &amp; system ratings and PL 84-99 Rehabilitation Eligibility</p>													