APPENDIX D

FIELD ACTIVITY DAILY LOGS

Shaw
Shaw Environmental & Infrastructure, Inc.

Date: 10/10/02
Sheet 1 of 1

FIELD ACTIVITY DAILY LOG

PROJECT NAME: HAMILTON ARMY AIRFIELD, SACRAMENTO TERC II	PROJECT NO: 831471
FIELD ACTIVITY SUBJECT: T&D PREP.	

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

0630 HRS TAILGATE SAFETY MTG
0700 Removing Tarps, Ropes & Sand bags
0930 Continue Removing Stockpile covers
1200 Lunch
1230 Resume Removing Stockpile covers
1500 Complete Removing Covers. Start Preparing site
1630 Secure Site.

VISITORS ON SITE:	CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:
ED Keller, Hugh Ashely	
WEATHER CONDITIONS:	IMPORTANT TELEPHONE CALLS:
Clear & Warm	

SHAW PERSONNEL ON SITE:
SIGNATURE: [signature] DATE: 10-07-02

Shaw
Shaw Environmental & Infrastructure, Inc.

Date: 10/4/02
Sheet 1 of 1

FIELD ACTIVITY DAILY LOG

PROJECT NAME: HAMILTON ARMY AIRFIELD, SACRAMENTO TERC II	PROJECT NO: 831471
FIELD ACTIVITY SUBJECT: T&D FUSP	

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

0630 TAILGATE SAFETY MTG
0700 Inspect 330 EXCAVATOR AFTER OFF-LOADING
0730 USING EXCAVATOR to SPREAD STOCKPILES
1100 WATER TRUCK Delivered
1130 LUNCH
1200 Inspect water TRUCK - (LOSE FILL HOSE)
1300 Continue SPREADING STOCKPILES
1400 EXCAVATOR Delivered 0700 ± to wrong site WAS FOUND. WILL PICK UP & Relocate on THURSDAY
1430 KICK OFF MTG IN CONCORD.
1500 Site SECURED. NOTE WED. will be a non-site Day.

VISITORS ON SITE:	CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:
HUGH ASHLEY USACE ED Keller Army	Delay T&D until THURSDAY.
WEATHER CONDITIONS:	**IMPORTANT TELEPHONE CALLS:**
Clear & Warm	

SHAW PERSONNEL ON SITE:
SIGNATURE: [signature] DATE: 10-5B-02

Shaw
Shaw Environmental & Infrastructure, Inc.

Date: 10,8,02
Sheet of

FIELD ACTIVITY DAILY LOG

PROJECT NAME: HAMILTON ARMY AIRFIELD, SACRAMENTO TERC II	PROJECT NO: 831471
FIELD ACTIVITY SUBJECT:	

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

6:30

7:00 excavator dropped off

8:00 safety session

9:00 water truck run

11:00 water truck dropped off

Cergio "stirring up" stockpiles with excavator

12:00 checked out well key
(there is a well lock on the chain on main entrance gate)

12:30 left to Concord

VISITORS ON SITE:	CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:
WEATHER CONDITIONS:	IMPORTANT TELEPHONE CALLS:

SHAW PERSONNEL ON SITE: Dan, Cergio, Aaron, Andy

SIGNATURE: Andrew Bond DATE: 10/8/02

IT CORPORATION
A Member of The IT Group

FIELD ACTIVITY DAILY LOG

DAILY LOG	DATE	10	10	02
	NO.			
	SHEET	1 OF	1	

PROJECT NAME: HAMILTON CTO 13 | PROJECT NO.: 331471

FIELD ACTIVITY SUBJECT: T&D SOILS

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

0600 OPEN GATE - SCALE MAN & TRUCKS ON HAND.

0700 SCALE IS "IFY" ONE LOAD CELL BLOWN AFTER 2ND TRUCK. INDIVIDUAL WHEEL SCALES

LOADING SOIL FROM REVETMENT # 6, CLASS 2 SOIL

USING TRUCK GAUGES TO ESTIMATE WEIGHT

0900 ARMY & USACE ON SITE OBSERVING OPERATION

1540 LOAD LAST TRUCK. START CLEAN UP & SPREADING PILES TO DRY OUT @ REVT. 3 COMPLETED REVT. 6 (20 LOADS)

1735 SECURED GATE

TOTAL 31 LOADS OF CLASS 2 SOIL

VISITORS ON SITE:
ED Keller, HUGH ASHLEY

CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:
DILLARD'S SCALE IS NOT WORKING TRYING TO GET PLATFORM SCALES

WEATHER CONDITIONS:
FAIR

IMPORTANT TELEPHONE CALLS:
DILLARD CALLED AT 6:30 PM TO SAY THAT ONLY HAD 7 TRUCKS FOR THURSDAY.

IT PERSONNEL ON SITE: BURKHART, BAMBENEK, SALAS, SANTO, VANDAMAGER

SIGNATURE: [signature]

DATE: 10-11-02

Shaw
Shaw Environmental & Infrastructure, Inc.

Date 10/10/02
Sheet 1 of 2

FIELD ACTIVITY DAILY LOG

PROJECT NAME: HAMILTON ARMY AIRFIELD, SACRAMENTO TERC II	PROJECT NO: 831471
FIELD ACTIVITY SUBJECT: TAD	

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

6:15 – problems with scales
worked out problem by 6:45
7:08 picked up PPE @ Warehouse
7:10 loading "practice"
7:40 Tailgate Safety
Dan let drivers know if they hurt themselves (particularly while tarping), they won't work here anymore
10:00 1st 10 trucks loaded
12:40 next 6 trucks loaded
2 TAN green trucks bar no tarp. already loaded told not to come back without tarp. all other trucks tarped
12:20 2nd round of 1st 10 trucks
12:40 Cynthia Wallace truck #130 tripped on uneven ground while tarping. Refuse medical aid. returned to work, minor soreness to right ankle
picture of area taken →

VISITORS ON SITE:	CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:
~9:00 Ed K, Hugh A. 2:00 Ed K, Hugh A. 2–4:30	
WEATHER CONDITIONS:	**IMPORTANT TELEPHONE CALLS:**
overcast, 10–15 mph winds ~60°	

SHAW PERSONNEL ON SITE: Sergio, Aaron, Dan, Andy, Mark

SIGNATURE: Andrew Ben DATE: 10/10/02

Shaw
Shaw Environmental & Infrastructure, Inc.

Date: 10,10,02
Sheet 2 of 2

FIELD ACTIVITY DAILY LOG

PROJECT NAME: HAMILTON ARMY AIRFIELD, SACRAMENTO TERC II	PROJECT NO: 831471
FIELD ACTIVITY SUBJECT: VED	

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

Don (Scale operator) still having problems losing loading operation on truck drivers air ~~ride~~ suspension pressure readings
revetment 6 cleared @ ~ 2:30 after ~ 20 trucks
started on revetment 3

Ed requested spreading out wet clay to dry
Ed did not consider the risks of precipitation great enough to cover spread out piles with plastic.
piles were spread out beyond containment berms
Don (of Dillard) left @ 4:45

5pm Based on Dan's call to Dillard, we will have 15 trucks tomorrow (10/11).
Start loading @ 6:30 am on 10/11

Sergio, Aaron, myself left @ 5:10pm

VISITORS ON SITE:	CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:
WEATHER CONDITIONS:	IMPORTANT TELEPHONE CALLS:

SHAW PERSONNEL ON SITE:

SIGNATURE: Andrew Bardeen DATE: 10/10/02

IT CORPORATION
A Member of The IT Group

FIELD ACTIVITY DAILY LOG

DAILY LOG				
	DATE	10	11	02
	NO.			
	SHEET	1 OF	1	

PROJECT NAME: Hamilton Field CTO 13 | PROJECT NO.: 831471

FIELD ACTIVITY SUBJECT: T&D Soils

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

0545 OPEN GATE LOAD TRUCKS IN TO SITE

0630 START LOADING TRUCKS - CONTINUE TO USE TRUCK GUAGES TO ESTIMATE WEIGHT

0930 BREAK IN LOADING - DILLARD INDICATED 5-7 ADDED TRUCKS ON THE WAY

1330 SPORADIC TRUCKS COMMING IN AS THEY ARE RELEASED FROM ANOTHER JOB.

1545 LOADED LAST TRUCK OUT 24 LOADS

1710 SECURED GATE

CUMULATIVE TOTAL 55 LOADS OF CLASS 2 SOIL

VISITORS ON SITE:
Hugh Hawley, EO Keller

CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:
Scales NOT WORKING using TRUCK GUAGES AVG. TK. = 22.83 TON

WEATHER CONDITIONS:
FAIR

IMPORTANT TELEPHONE CALLS:
SET UP W/ Cummings to bring a platform scale & operator MONDAY

IT PERSONNEL ON SITE: Bushnell, Bornstaedt, Salas, Santo

SIGNATURE: [signature]

DATE: 10-11-02

3270-12-98

Shaw
Shaw Environmental & Infrastructure, Inc.

Date: 10/11/02
Sheet 1 of 1

FIELD ACTIVITY DAILY LOG

PROJECT NAME: HAMILTON ARMY AIRFIELD, SACRAMENTO TERC II	PROJECT NO: 831471
FIELD ACTIVITY SUBJECT:	

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

arrive 6:15 TGS
loading @ 6:30 loading revetment
1st round of 7 trucks loaded @ 7:10
Dillard not providing the trucks promised yesterday
10:25 – break for lunch, expected more trucks in 45 minutes
11:20 1st round of new batch
12:30 loading 2nd round of 1st batch
1:15 3 new KVS (dillard) trucks
3:00 3rd load for KVS T243
3:40 last truck loaded
4:15 site equipment secured
left site

VISITORS ON SITE:	CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:
cold am sunny 80° + PM	
WEATHER CONDITIONS:	**IMPORTANT TELEPHONE CALLS:**

SHAW PERSONNEL ON SITE: Sergio, Aaron, Dan, Andy

SIGNATURE: [signature]

DATE: 10/11/02

IT CORPORATION
A Member of The IT Group

FIELD ACTIVITY DAILY LOG

DAILY LOG			
DATE	10	14	02
NO.			
SHEET	1	OF	1

PROJECT NAME: Hamilton Field CTO 13 PROJECT NO.: 831471

FIELD ACTIVITY SUBJECT: T&D Soil

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

0530 OPENED GATE - Scale man from Cummings Here to set up platform scales replacing the ones Dillard was providing

0630 STARTED LOADING TRUCKS FROM REVT. 3 CLASS 2 SOIL

0800 HAVING DIFFICULTY WITH SCALE READER LOCKING UP - WILL NOT RESET, USING TRUCK GAGES & SCALES IN COMBO -

1100 - 1130 Completed Revetment 3 & moved to backside of Revetment 4 (Class 2 Soil) & STARTED LOADING OUT

1300 CONTINUED LOADING FROM REV 4 USING SCALES AGAIN

1640 LAST TRUCK LOADED FOR A TOTAL OF 71 LOADS TODAY

Cumulative total Class 2 soil 128 LOADS

VISITORS ON SITE:

CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:

WEATHER CONDITIONS: Fair

IMPORTANT TELEPHONE CALLS: Tom w/ Cumming called & got Reset Proceedures for Scales

IT PERSONNEL ON SITE: Bushnell, Bambauer, Salas, Santo

SIGNATURE: [signature] DATE: 10-14-02

327C-12-98

Shaw
Shaw Environmental & Infrastructure, Inc.

Date: 10/14/02
Sheet 1 of 1

FIELD ACTIVITY DAILY LOG

PROJECT NAME: HAMILTON ARMY AIRFIELD, SACRAMENTO TERC II	PROJECT NO: 831471
FIELD ACTIVITY SUBJECT: T & D	

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

6:05 arrive
Setting up platform scales
9:20 changed scale reader since problems with the first one set up this morning (w/ display)
9:45 second scale setup ~~failing~~ malfunctioning
~~10:10~~ loaded trucks ~~using~~ based on air bag pressures
10:15 scales working again
10:20 loaded last truck
10:40 2nd round of trucks
11:20 loading from row 1½ dam II, row 3 cleared
4:35 last truck loaded
5:00 left site

VISITORS ON SITE:	CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:
WEATHER CONDITIONS: am cold pm ~ 15mph winds 70°F	IMPORTANT TELEPHONE CALLS:

SHAW PERSONNEL ON SITE: Dan, Sergio, Aaron, Andy
SIGNATURE: Andrew Bailey DATE: 10/14/02

IT CORPORATION
A Member of The IT Group

FIELD ACTIVITY DAILY LOG

DAILY LOG	DATE	10	15	02
	NO.			
	SHEET	1 OF 1		

PROJECT NAME: Hamilton Field CTO 13 | PROJECT NO.: 831471

FIELD ACTIVITY SUBJECT: T&D

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

0545 OPEN GATE

0620 START LOADING TRUCKS WITH LAST OF REM. 4 CLASS 2 SOIL, MOVED TO REM. 2 WHERE SCALES ARE.

1038 DILLARD TRUCKS STARTED TO ARRIVE

1430 COMPLETED REMOVAL OF REM 2 CLASS 2 SOIL IS DONE, WILL START CLASS 3 SOIL AFTER RELOCATING SCALES TO REM. 4

1506 LOADING CLASS 3 SOIL FROM REM. 7

1640 LOADED LAST TRUCK FOR DAY.

1750 SECURED GATE

CLASS 2 SOIL 43 LOADS Cumulative 171 LOADS

CLASS 3 SOIL 8 LOADS

VISITORS ON SITE:
ED Keller, Hugh Ashley

CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:

WEATHER CONDITIONS:
Fair

IMPORTANT TELEPHONE CALLS:

IT PERSONNEL ON SITE: Bushnell, Bambauer, Salas, Santo

SIGNATURE: [signature] DATE: 10/16/02

327C-12-98

Shaw
Shaw Environmental & Infrastructure, Inc.

Date: 10/15/02
Sheet 1 of 1

FIELD ACTIVITY DAILY LOG

PROJECT NAME: HAMILTON ARMY AIRFIELD, SACRAMENTO TERC II	PROJECT NO: 831471
FIELD ACTIVITY SUBJECT: T&D	

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

6am on site
6:20 am loading from rev 4 class II, topping from ~~rev 2~~ rev 2
6:50 am rev 4 class II cleared, loading from rev 2
7:20 1st 10 cummings trucks loaded
8:30 hose for water truck delivered
10:20 1st of — Dillard trucks
2:20 finished rev 2, ~~moved~~ and all class II soil, moved ~~to~~ class III to rev 7 loading, rev 4 topping off
2:50 started class III
4:40 last truck loaded
5:00 left site

VISITORS ON SITE:	CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:
WEATHER CONDITIONS: am: cold pm: sunny, 80° 10 mph winds	IMPORTANT TELEPHONE CALLS:

SHAW PERSONNEL ON SITE: Dan, Cergio, Aaron, Andy
SIGNATURE: Andrew Parker DATE: 10/16/02

IT CORPORATION
A Member of The IT Group

FIELD ACTIVITY DAILY LOG

DAILY LOG	DATE	10	16	02
	NO.			
	SHEET	1	OF	1

PROJECT NAME: HAMILTON FIELD CTO 13 | PROJECT NO: 831471

FIELD ACTIVITY SUBJECT: T&D Soil

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

0545 OPENED GATE

0620 STARTED LOADING CLASS 3 SOIL FROM REVT. 7 - COMPLETED REVT 7 & STARTED LOADING FROM REVT. 4

0900 TRUCKS VERY SCARCE

1200 HAD CREW TAKE A LOAD OF GRAVEL TO THE EAST LEVEES TO MAKE REPAIRS WHERE WE CUT THROUGH LEVEE AS PART OF DEMO WORK.

1300 LOADING

1630 ONE TRUCK ON WAY TO LOAD OUT LAST OF CLASS 3 SOIL

1715 TRUCK NOT HERE FOUND OUT IT WAS INVOLVED IN AN ACCIDENT (MINOR)

1545 SECURED FOR DAY LEFT GATE OPEN FOR ANDY

LOADED 22 LOADS OF CLASS 3 SOIL 30 TOTAL

VISITORS ON SITE:
ED Keller, Hugh Ashley
Ray Zimmer

CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:

WEATHER CONDITIONS:
FAIR

IMPORTANT TELEPHONE CALLS:

IT PERSONNEL ON SITE: Bushnell, Bambauer, Salas, Santo

SIGNATURE: [signature] DATE: 10/17/02

327C-12-98

Shaw
Shaw Environmental & Infrastructure, Inc.

Date: 10/16/02
Sheet 1 of 1

FIELD ACTIVITY DAILY LOG

PROJECT NAME: HAMILTON ARMY AIRFIELD, SACRAMENTO TERC II	PROJECT NO: 831471
FIELD ACTIVITY SUBJECT: T & D	

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

6 am ~~gate~~ arrive
6:20 loading
7:30 finished revetment 7 after 6th ~~truck~~ this am
10:00 recieved revised acceptance forms
12:30 spread gravel on levee road, hauled from front gate area.
4:30 1 load remaining on revetment 7
5:15 waiting for last truck, ~~until to~~ deferred to tomorrow- 5th truck was involved in an accident (minor) on the way to HAAF.
5:45 returned my well lock key to Joy
6:10 locked gate behind me

VISITORS ON SITE:	CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:
Ray Zimmer	
WEATHER CONDITIONS: am. cold, overcast pm sunny 70	IMPORTANT TELEPHONE CALLS:

SHAW PERSONNEL ON SITE: Dan, Cergio, Aaron, Andy
SIGNATURE: Andy Beeler DATE: 10/16/02

IT CORPORATION
A Member of The IT Group

FIELD ACTIVITY DAILY LOG

DAILY LOG	DATE	10	17	02
	NO.			
	SHEET	1	OF	1

PROJECT NAME: Hamilton Field Cell 3 | PROJECT NO.: 831471

FIELD ACTIVITY SUBJECT: T&D Soil

DESCRIPTION OF DAILY ACTIVITIES AND EVENTS:

0550 Opened Gate

0615 Loaded out last truck of Class 3 soil

0820 Completed loading, Scales for transport

0900 Started Clean up of Site & Repair of Ham Road, Decon of Equip

1300 I left site for office. Crew will secure when work complete.

Class 3 totals 31 loads

Class 2 totals 121 loads

VISITORS ON SITE:

CHANGES FROM PLANS AND SPECIFICATIONS, AND OTHER SPECIAL ORDERS AND IMPORTANT DECISIONS:

WEATHER CONDITIONS:
Fair

IMPORTANT TELEPHONE CALLS:
Called for Demob of Equip & Porta Potties

IT PERSONNEL ON SITE: Bushnell, Salas, Santo

SIGNATURE: [signature]

DATE: 10/21/02

327C-12-98